

Subject

Project

Period Covered

Date Prepared

: Bill of Quantity (BOQ)

: Two Regis (Upper East Residence 2)

: July 23, 2024 to August 20, 2024

: August 30, 2024

Contract No.

PO No.

Scope of Work

:

: 4100111201

: COMPLETE SUPPLY OF LABOR, MATERIALS, CONSUMABLES, TOOLS, EQUIPMENT, AND TECHNICAL SUPERVISION NECESSARY FOR THE PARTIAL TAKE-OVER OF EXTERIOR CAST-IN-PLACE WALLS (FROM GROUND FLOOR TO ROOFDECK) INCLUDING PRECAST/CIP SPECIALTIES & CONCRETING WORKS AT GROUND FLOOR [TAKE-OVER WORKS FROM PRESCON PHILS., INC.]

Contractor

: MRK CONSTRUCTION SERVICES

Construction End Date

Total PO Amount

Billing No.

: August 31, 2023

: Php 27,000,000.00

: 14

Item Description		Unit	Quantity	Unit Cost		Total Amount	% Weight of Accomp.	% Accom.	Previous			This Period			To-date			
				Material	Labor + Cons				Amount	% Weight of Accomp.	% Accom.	Amount	% Weight of Accomp.	% Accom.	Amount	%Weight of Accomp.		
DIV 1	GENERAL REQUIREMENTS				Total of 1.0 >>	10,356,250.00	38.36%			9,719,338.99	36.00%			126,250.00	0.47%		9,845,588.99	36.47%
1.1	General Site Expense				Sub-Total of 1.1 >>	2,010,000.00	7.44%											
1.1.1	Project Management and Coordination				Sub-Total of 1.1.1 >>	1,732,000.00	6.41%											
1.1.1.1	Site Supervision	mos.	4.00	-		892,000.00	3.30%	99.00%	883,080.00	3.27%	0.00%	-	0.00%	99.00%		883,080.00	3.27%	
1.1.1.2	Engineering Control and Administration	mos.	4.00	-		100,000.00	1.48%	99.00%	396,000.00	1.47%	0.00%	-	0.00%	99.00%		396,000.00	1.47%	
1.1.1.3	Health, Safety and Environmental Control	mos.	4.00	-		50,000.00	0.74%	99.00%	198,000.00	0.73%	0.00%	-	0.00%	99.00%		198,000.00	0.73%	
1.1.1.4	Quality Assurance and Control	mos.	4.00	-		60,000.00	0.89%	99.00%	237,600.00	0.88%	0.00%	-	0.00%	99.00%		237,600.00	0.88%	
1.1.2	Acceptance of Conditions				Sub-Total of 1.1.2 >>	200,000.00	0.74%											
1.1.2.1	Mobilization/Demobilization	lot	1.00	-		200,000.00	0.74%	99.00%	198,000.00	0.73%	0.00%	-	0.00%	99.00%		198,000.00	0.73%	
1.1.3	Bonds and Insurances [Payment of Bond Premium, Legworks and Renewal of Bonds due to extension shall be by Contractor]				Subtotal of 1.1.3 >>	58,000.00	0.21%											
1.1.3.1	Surety Bond (for Downpayment)	lot	1.00	n/a		-	0.00%											
1.1.3.2	Performance Bond	lot	1.00	-		28,000.00	0.10%	100.00%	28,000.00	0.10%	0.00%	-	0.00%	100.00%		28,000.00	0.10%	
1.1.3.3	Guarantee Bond (for Retention; 2 years Coverage)	lot	1.00	-		30,000.00	0.11%	100.00%	30,000.00	0.11%	0.00%	-	0.00%	100.00%		30,000.00	0.11%	
1.1.4	Permits, Licenses and Clearances				Sub-Total of 1.1.4 >>	20,000.00	0.07%											
1.1.4.1	Local Government Fees	lot					0.00%											
1.1.4.2	Hauling Permit	lot	1.00	-		20,000.00	0.07%	99.00%	19,800.00	0.07%	0.00%	-	0.00%	99.00%		19,800.00	0.07%	
1.2	Temporary Facilities (within MC Vicinity)				Subtotal of 1.2 >>	580,000.00	2.15%											
1.2.1	Field office, Shed and Barracks (for Contractor)	lot	1.00	300,000.00		50,000.00	1.30%	100.00%	350,000.00	1.30%	0.00%	-	0.00%	100.00%		350,000.00	1.30%	
1.2.2	Latrines and Portable toilets (for urinal, ground floor - 6th floor; temporary-blue sack cover)	lot	1.00	-		15,000.00	0.06%	99.00%	14,850.00	0.06%	0.00%	-	0.00%	99.00%		14,850.00	0.06%	
1.2.3	Workshops, Staging Area and Warehouses	lot	1.00	150,000.00		50,000.00	0.74%	99.00%	198,000.00	0.73%	0.00%	-	0.00%	99.00%		198,000.00	0.73%	
1.2.4	Maintenance of Temporary Fence and Enclosures	lot	1.00	-		15,000.00	0.06%	99.00%	14,850.00	0.06%	0.00%	-	0.00%	99.00%		14,850.00	0.06%	
1.3	Field office Furniture, Supplies and Common Product Requirements				Sub-Total of 1.3 >>	30,000.00	0.11%											
1.3.3	Office Supplies/Prints (For Owner's Representatives)				Subtotal of 1.3.3 >>	30,000.00	0.11%											
1.3.1.3	Common office supplies and consumables	mos.	4.00	-		7,500.00	0.11%	99.00%	29,700.00	0.11%	1.00%	300.00	0.00%	100.00%		30,000.00	0.11%	
1.4	Temporary Utilities				Sub-Total of 1.4 >>	485,000.00	1.80%											
1.4.1	Power and Electricity				Sub-Total of 1.4.1 >>	450,000.00	1.67%											
1.4.1.1	Tapping Works (including submeter)	lot	1.00	-		250,000.00	0.93%	100.00%	250,000.00	0.93%	0.00%	-	0.00%	100.00%		250,000.00	0.93%	
1.4.1.2	Consumption	lot	1.00	-		200,000.00	0.74%	99.00%	198,000.00	0.73%	1.00%	2,000.00	0.01%	100.00%		200,000.00	0.74%	
1.4.2	Water Consumption (source is deepwell, Free of Charge but contractor to establish tapping)				Subtotal of 1.4.2 >>	20,000.00	0.07%											
1.4.2.2	Consumption	lot	1.00	-		20,000.00	0.07%	99.00%	19,800.00	0.07%	1.00%	200.00	0.00%	100.00%		20,000.00	0.07%	
1.4.3	Telecommunications				Sub-Total of 1.4.3 >>	15,000.00	0.06%											
1.4.3.2	Internet Connection and Network provide Additional Virtual Private Network configuration and utilization (PLDT or GLOBE Fiber 10-20mbps) for Owner's Representative, BV & Contractor	lot	1.00	-		15,000.00	0.06%	99.00%	14,850.00	0.06%	0.00%	-	0.00%	99.00%		14,850.00	0.06%	
1.5	Site Security, Health and Safety				Sub-Total of 1.5 >>	350,000.00	1.30%											
1.5.1	Security				Sub-Total of 1.5.1 >>	100,000.00	0.37%											
1.5.1.1	Security Services to stationed (1 Guard only)	mos.	4.00	-		25,000.00	0.37%	99.00%	99,000.00	0.37%	0.00%	-	0.00%	99.00%		99,000.00	0.37%	
1.5.2	Health, Safety and Environmental Control				Subtotal of 1.5.2 >>	175,000.00	0.65%											
1.5.2.1	Fire Extinguishers (temporary)	lot	1.00	20,000.00		20,000.00	0.07%	99.00%	19,800.00	0.07%	0.00%	-	0.00%	99.00%		19,800.00	0.07%	
1.5.2.2	Personal Protective Equipment (PPE) / Safety Materials (80 to 100 manpower)	lot	1.00	80,000.00		80,000.00	0.30%	99.00%	79,200.00	0.29%	0.00%	-	0.00%	99.00%		79,200.00	0.29%	
1.5.2.3	Hospital Partnership	lot	1.00	75,000.00		75,000.00	0.28%	99.00%	74,250.00	0.28%	0.00%	-	0.00%	99.00%		74,250.00	0.28%	
1.5.3	General Protection				Subtotal of 1.5.3 >>	75,000.00	0.28%											
1.5.3.1	Safety Net (Perimeter umbrella - existing on site)	lot	1.00	50,000.00		25,000.00	0.28%	99.00%	74,250.00	0.28%	0.00%	-	0.00%	99.00%		74,250.00	0.28%	
1.6	Construction Aids, Equipment and Service Rentals (including Fuel & Maintenance)				Subtotal of 1.6 >>	6,750,000.00	25.00%											
1.6.1	Lifting Equipment				Sub-Total of 1.6.1 >>	6,000,000.00	22.22%											
1.6.1.1	10T Winch Crane material lifter (4 months rental)	month	4.00	-		1,000,000.00	14.81%	90.00%	3,600,000.00	13.33%	2.00%	80,000.00	0.30%	92.00%		3,680,000.00	13.63%	
1.6.1.2	Mobile Crane (rental only) 40 tonner	month	1.00	-		2,000,000.00	7.41%	90.00%	1,800,000.00	6.67%	2.00%	40,000.00	0.15%	92.00%		1,840,000.00	6.81%	

ITEM DESCRIPTION		UNIT	QUANTITY	UNIT COST		TOTAL AMOUNT	% Weight of Accomp.	Previous			This Period			To-date		
				MATERIAL	LABOR + CONS			% Accomp.	Amount	% Weight of Accomp.	% Accomp.	Amount	% Weight of Accomp.	% Accomp.	Amount	%Weight of Accomp.
1.6.2	Special Support Equipment				Subtotal of 1.6.2 >>	750,000.00	2.78%									
1.6.2.1	Ready mix pumpcrete Rental	lot	50.00	-	15,000.00	750,000.00	2.78%	99.00%	742,500.00	2.75%	0.50%	3,750.00	0.01%	99.50%	746,250.00	2.76%
1.7	Cleaning and Waste Management				Sub-Total of 1.7 >>	80,000.00	0.30%									
1.7.2	Construction Waste Management and Disposal	mos.	4.00	-	20,000.00	80,000.00	0.30%	99.00%	79,200.00	0.29%	0.00%	-	0.00%	99.00%	79,200.00	0.29%
1.8	Miscellaneous Project Overhead				Sub-Total of 1.8 >>	71,250.00	0.26%									
1.8.1	Construction Progress Documentation and Submittals				Sub-Total of 1.8.1 >>	60,000.00	0.22%									
1.8.1.1	Shop Drawings, Product Data and Samples	lot	1.00	-	30,000.00	30,000.00	0.11%	99.00%	29,700.00	0.11%	0.00%	-	0.00%	99.00%	29,700.00	0.11%
1.8.1.2	As-built Plan	lot	1.00	-	20,000.00	20,000.00	0.07%	99.00%	19,800.00	0.07%	0.00%	-	0.00%	99.00%	19,800.00	0.07%
1.8.1.3	Material Testing	lot	1.00	-	10,000.00	10,000.00	0.04%	99.00%	9,900.00	0.04%	0.00%	-	0.00%	99.00%	9,900.00	0.04%
1.8.2	Project Identification				Subtotal of 1.8.2 >>	11,250.00	0.04%									
1.8.2.1	Project Signs	lot	1.00	-	5,000.00	5,000.00	0.02%	100.00%	5,000.00	0.02%	0.00%	-	0.00%	100.00%	5,000.00	0.02%
1.8.2.2	Interior Signs	lot	1.00	-	EXCL	-	0.00%									
1.8.2.3	Biometrics (for Manpower Monitoring)	lot	1.00	-	6,250.00	6,250.00	0.02%	100.00%	6,250.00	0.02%	0.00%	-	0.00%	100.00%	6,250.00	0.02%
							0.00%		9,719,338.99	36.00%		126,250.00	0.47%		9,845,588.99	36.47%
							0.00%									
DIV 2	EXISTING CONDITIONS				Total of DIV 2 >>	80,000.00	0.30%		79,200.00	0.29%		-	0.00%		79,200.00	0.29%
2.1	Assessment					80,000.00	0.30%									
2.1.1	Surveys all in accordance with Architectural and Structural plans; the Owner to identify existing benchmarks, control points and property corners; Contractor to verify and produce final survey					80,000.00	0.30%									
	Site Surveys, Horizontal - Vertical Layout and Stake-out and Markings	m2	2,000.00	-	40.00	80,000.00	0.30%	99.00%	79,200.00	0.29%	0.00%	-	0.00%	99.00%	79,200.00	0.29%
							0.00%		79,200.00	0.29%		-	0.00%		79,200.00	0.29%
							0.00%									
DIV 3	CONCRETE				Total of DIV 3 >>	16,563,750.00	61.35%		15,494,450.00	57.39%		343,560.00	1.27%		15,838,010.00	58.66%
3.1	Concrete Forming/Formworks and Scaffolding				Total of 3.4 >>	9,384,000.00	34.76%									
3.1.1	Structural Cast-in-Place Concrete Formworks for Exterior Walls; to include fabrication with shoring, consumables and stripping; all in accordance with Structural specifications		8,160.00			9,384,000.00	34.76%									
3.1.1.1	-to Ground Floor	m2	1,100.00	750.00	400.00	1,265,000.00	4.69%	100.00%	1,265,000.00	4.69%	0.00%	-	0.00%	100.00%	1,265,000.00	4.69%
3.1.1.2	-to 2nd Floor (Amenity Level)	m2	220.00	750.00	400.00	253,000.00	0.94%	100.00%	253,000.00	0.94%	0.00%	-	0.00%	100.00%	253,000.00	0.94%
3.1.1.3	-to 3rd Floor	m2	180.00	750.00	400.00	207,000.00	0.77%	100.00%	207,000.00	0.77%	0.00%	-	0.00%	100.00%	207,000.00	0.77%
3.1.1.4	-to 5th Floor	m2	180.00	750.00	400.00	207,000.00	0.77%	100.00%	207,000.00	0.77%	0.00%	-	0.00%	100.00%	207,000.00	0.77%
3.1.1.5	-to 6th Floor	m2	180.00	750.00	400.00	207,000.00	0.77%	100.00%	207,000.00	0.77%	0.00%	-	0.00%	100.00%	207,000.00	0.77%
3.1.1.6	-to 7th Floor	m2	180.00	750.00	400.00	207,000.00	0.77%	100.00%	207,000.00	0.77%	0.00%	-	0.00%	100.00%	207,000.00	0.77%
3.1.1.7	-to 8th Floor (Sky Garden Level)	m2	180.00	750.00	400.00	207,000.00	0.77%	100.00%	207,000.00	0.77%	0.00%	-	0.00%	100.00%	207,000.00	0.77%
3.1.1.8	-to 9th Floor	m2	180.00	750.00	400.00	207,000.00	0.77%	100.00%	207,000.00	0.77%	0.00%	-	0.00%	100.00%	207,000.00	0.77%
3.1.1.9	-to 10th Floor	m2	330.00	750.00	400.00	379,500.00	1.41%	100.00%	379,500.00	1.41%	0.00%	-	0.00%	100.00%	379,500.00	1.41%
3.1.1.10	-to 11th Floor	m2	420.00	750.00	400.00	483,000.00	1.79%	100.00%	483,000.00	1.79%	0.00%	-	0.00%	100.00%	483,000.00	1.79%
3.1.1.11	-to 12th Floor (Sky Garden Level)	m2	550.00	750.00	400.00	632,500.00	2.34%	100.00%	632,500.00	2.34%	0.00%	-	0.00%	100.00%	632,500.00	2.34%
3.1.1.12	-to 14th Floor	m2	1,350.00	750.00	400.00	1,552,500.00	5.75%	100.00%	1,552,500.00	5.75%	0.00%	-	0.00%	100.00%	1,552,500.00	5.75%
3.1.1.13	-to Roof Deck Level	m2	1,640.00	750.00	400.00	1,886,000.00	6.99%	100.00%	1,886,000.00	6.99%	0.00%	-	0.00%	100.00%	1,886,000.00	6.99%
3.1.1.14	-to 100mmthk Wall (2/F to 14/F)	m2	1,150.00	750.00	400.00	1,322,500.00	4.90%	100.00%	1,322,500.00	4.90%	0.00%	-	0.00%	100.00%	1,322,500.00	4.90%
OTHERS:							0.00%									
	-to 2nd floor Parapet wall	m2	320.00	750.00	400.00	368,000.00	1.36%	100.00%	368,000.00	1.36%	0.00%	-	0.00%	100.00%	368,000.00	1.36%
3.2	Reinforcing				Total of 3.2 >>	1,185,400.00	4.39%									
3.2.1	Deformed Bar for Cast-in-Place Exterior Walls including fixing with tie wires; all in accordance with Structural plans and specifications; Owner furnish Rebars.		90,451.00			1,185,400.00	4.39%									
3.2.1.1	Grade 60 (12mmØ and larger)						0.00%									
3.2.1.2	-to Ground Floor	kgs	11,900.00	OFM	12.00	142,800.00	0.53%	100.00%	142,800.00	0.53%	0.00%	-	0.00%	100.00%	142,800.00	0.53%
3.2.1.3	-to 2nd Floor (Amenity Level)	kgs	2,250.00	OFM	12.00	27,000.00	0.10%	100.00%	27,000.00	0.10%	0.00%	-	0.00%	100.00%	27,000.00	0.10%
3.2.1.4	-to 3rd Floor	kgs	1,800.00	OFM	12.00	21,600.00	0.08%	100.00%	21,600.00	0.08%	0.00%	-	0.00%	100.00%	21,600.00	0.08%
3.2.1.5	-to 5th Floor	kgs	1,800.00	OFM	12.00	21,600.00	0.08%	100.00%	21,600.00	0.08%	0.00%	-	0.00%	100.00%	21,600.00	0.08%
3.2.1.6	-to 6th Floor	kgs	1,800.00	OFM	12.00	21,600.00	0.08%	100.00%	21,600.00	0.08%	0.00%	-	0.00%	100.00%	21,600.00	0.08%
3.2.1.7	-to 7th Floor	kgs	1,800.00	OFM	12.00	21,600.00	0.08%	100.00%	21,600.00	0.08%	0.00%	-	0.00%	100.00%	21,600.00	0.08%
3.2.1.8	-to 8th Floor (Sky Garden Level)	kgs	1,900.00	OFM	12.00	22,800.00	0.08%	100.00%	22,800.00	0.08%	0.00%	-	0.00%	100.00%	22,800.00	0.08%
3.2.1.9	-to 9th Floor	kgs	1,900.00	OFM	12.00	22,800.00	0.08%	100.00%	22,800.00	0.08%	0.00%	-	0.00%	100.00%	22,800.00	0.08%
3.2.1.10	-to 10th Floor	kgs	3,400.00	OFM	12.00	40,800.00	0.15%	100.00%	40,800.00	0.15%	0.00%	-	0.00%	100.00%	40,800.00	0.15%
3.2.1.11	-to 11th Floor	kgs	4,300.00	OFM	12.00	51,600.00	0.19%	100.00%	51,600.00	0.19%	0.00%	-	0.00%	100.00%	51,600.00	0.19%

ITEM DESCRIPTION		UNIT	QUANTITY	UNIT COST		TOTAL AMOUNT	% Weight of Accomp.	Previous			This Period			To-date		
				MATERIAL	LABOR + CONS			% Accomp.	Amount	% Weight of Accomp.	% Accomp.	Amount	% Weight of Accomp.	% Accomp.	Amount	%Weight of Accomp.
3.2.1.1.2	-to 12th Floor (Sky Garden Level)	kgs	5,700.00	OFM	12.00	68,400.00	0.25%	100.00%	68,400.00	0.25%	0.00%	-	0.00%	100.00%	68,400.00	0.25%
3.2.1.1.3	-to 14th Floor	kgs	13,900.00	OFM	12.00	166,800.00	0.62%	100.00%	166,800.00	0.62%	0.00%	-	0.00%	100.00%	166,800.00	0.62%
3.2.1.1.4	-to Roof Deck Level	kgs	24,800.00	OFM	12.00	297,600.00	1.10%	100.00%	297,600.00	1.10%	0.00%	-	0.00%	100.00%	297,600.00	1.10%
	-Structural Epoxy (roofdeck corbels, columns)	lot	1.00	100,000.00		100,000.00	0.37%	100.00%	100,000.00	0.37%	0.00%	-	0.00%	100.00%	100,000.00	0.37%
3.2.1.1.5	-to 100mmthk Wall (2/F to 14/F)	kgs	6,100.00	OFM	12.00	73,200.00	0.27%	100.00%	73,200.00	0.27%	0.00%	-	0.00%	100.00%	73,200.00	0.27%
OTHERS:					-		0.00%					-				
	-to 2nd floor Parapet wall	kgs	7,100.00	OFM	12.00	85,200.00	0.32%	100.00%	85,200.00	0.32%	0.00%	-	0.00%	100.00%	85,200.00	0.32%
3.3	Concrete,Cast-in-Place				Total of 3.3 >>	364,250.00	1.35%									
3.3.1	Ready Mix, Pumpcrete Pouring [3000PSI] for Exterior Walls; to include fair facing of surface and/or retouching works on concreted structure, such as honeycomb, oil-plumbed, rough surface and other defects; all in accordance with Structural plans and specifications; Contractor to provide pumpcrete and fiber; Owner to furnish RMC		728.50			364,250.00	1.35%									
3.3.1.1	-to Ground Floor	cu.m	70.00	OFM	500.00	35,000.00	0.13%	100.00%	35,000.00	0.13%	0.00%	-	0.00%	100.00%	35,000.00	0.13%
3.3.1.2	-to 2nd Floor (Amenity Level)	cu.m	25.00	OFM	500.00	12,500.00	0.05%	100.00%	12,500.00	0.05%	0.00%	-	0.00%	100.00%	12,500.00	0.05%
3.3.1.3	-to 3rd Floor	cu.m	20.00	OFM	500.00	10,000.00	0.04%	100.00%	10,000.00	0.04%	0.00%	-	0.00%	100.00%	10,000.00	0.04%
3.3.1.4	-to 5th Floor	cu.m	20.00	OFM	500.00	10,000.00	0.04%	100.00%	10,000.00	0.04%	0.00%	-	0.00%	100.00%	10,000.00	0.04%
3.3.1.5	-to 6th Floor	cu.m	20.00	OFM	500.00	10,000.00	0.04%	100.00%	10,000.00	0.04%	0.00%	-	0.00%	100.00%	10,000.00	0.04%
3.3.1.6	-to 7th Floor	cu.m	25.00	OFM	500.00	12,500.00	0.05%	100.00%	12,500.00	0.05%	0.00%	-	0.00%	100.00%	12,500.00	0.05%
3.3.1.7	-to 8th Floor (Sky Garden Level)	cu.m	25.00	OFM	500.00	12,500.00	0.05%	100.00%	12,500.00	0.05%	0.00%	-	0.00%	100.00%	12,500.00	0.05%
3.3.1.8	-to 9th Floor	cu.m	25.00	OFM	500.00	12,500.00	0.05%	100.00%	12,500.00	0.05%	0.00%	-	0.00%	100.00%	12,500.00	0.05%
3.3.1.9	-to 10th Floor	cu.m	39.00	OFM	500.00	19,500.00	0.07%	100.00%	19,500.00	0.07%	0.00%	-	0.00%	100.00%	19,500.00	0.07%
3.3.1.10	-to 11th Floor	cu.m	51.00	OFM	500.00	25,500.00	0.09%	100.00%	25,500.00	0.09%	0.00%	-	0.00%	100.00%	25,500.00	0.09%
3.3.1.11	-to 12th Floor (Sky Garden Level)	cu.m	66.50	OFM	500.00	33,250.00	0.12%	100.00%	33,250.00	0.12%	0.00%	-	0.00%	100.00%	33,250.00	0.12%
3.3.1.12	-to 14th Floor	cu.m	93.00	OFM	500.00	46,500.00	0.17%	100.00%	46,500.00	0.17%	0.00%	-	0.00%	100.00%	46,500.00	0.17%
3.3.1.13	-to Roof Deck Level	cu.m	161.00	OFM	500.00	80,500.00	0.30%	100.00%	80,500.00	0.30%	0.00%	-	0.00%	100.00%	80,500.00	0.30%
3.3.1.14	-to 100mmthk Wall (2/F to 14/F)	cu.m	58.00	OFM	500.00	29,000.00	0.11%	100.00%	29,000.00	0.11%	0.00%	-	0.00%	100.00%	29,000.00	0.11%
OTHERS:							0.00%					-				
	-to 2nd floor Parapet wall	cu.m	30.00	OFM	500.00	15,000.00	0.06%	100.00%	15,000.00	0.06%	0.00%	-	0.00%	100.00%	15,000.00	0.06%
3.4	Concrete, Precast				Total of 3.4 >>	3,968,300.00	14.70%									
3.4.2	Precast Concrete Specialties to include fixing with Rebars, Joints, connections and consumables; all in accordance with Architectural plans; Contractor to furnish RMC & Rebars.					3,968,300.00	14.70%									
3.4.2.1	-Tire Guard (Precast), [2000mmL x 150mmW x 125mmH]	lm	70.00	1,500.00	500.00	140,000.00	0.52%	0.00%	-	0.00%	0.00%	-	0.00%	0.00%	-	0.00%
	-Concrete Ledges, [100mm thk]	lm	900.00	1,600.00	500.00	1,890,000.00	7.00%	73.00%	1,379,700.00	5.11%	15.00%	283,500.00	1.05%	88.00%	1,663,200.00	6.16%
3.4.2.3	-Concrete Ledges, [150mmthk]	lm	130.00	1,600.00	500.00	273,000.00	1.01%	75.00%	204,750.00	0.76%	13.00%	35,490.00	0.13%	88.00%	240,240.00	0.89%
3.4.2.4	-Concrete Ledges, [300mmthk]	lm	90.00	1,600.00	500.00	189,000.00	0.70%	75.00%	141,750.00	0.53%	13.00%	24,570.00	0.09%	88.00%	166,320.00	0.62%
3.4.2.5	-Exterior Precast Mouldings, [100mmthk]	lm	30.00	1,800.00	500.00	69,000.00	0.26%	100.00%	69,000.00	0.26%	0.00%	-	0.00%	100.00%	69,000.00	0.26%
3.4.2.6	-Exterior Concrete Louvers [100mmthk]	lm	90.00	1,800.00	500.00	115,000.00	0.43%	100.00%	115,000.00	0.43%	0.00%	-	0.00%	100.00%	115,000.00	0.43%
3.4.2.7	-Podium Wall Detail 1 [300mmthk]	lm	15.00	6,500.00	500.00	105,000.00	0.39%	100.00%	105,000.00	0.39%	0.00%	-	0.00%	100.00%	105,000.00	0.39%
3.4.2.8	-Podium Wall Detail 2 [300mmthk]	lm	15.00	6,500.00	500.00	105,000.00	0.39%	100.00%	105,000.00	0.39%	0.00%	-	0.00%	100.00%	105,000.00	0.39%
3.4.2.9	-Podium Wall Detail 3 [300mmthk]	lm	11.00	6,500.00	500.00	77,000.00	0.29%	100.00%	77,000.00	0.29%	0.00%	-	0.00%	100.00%	77,000.00	0.29%
3.4.2.10	-Dropwall @ GF, [125mmthk]	lm	90.00	1,750.00	500.00	202,500.00	0.75%	100.00%	202,500.00	0.75%	0.00%	-	0.00%	100.00%	202,500.00	0.75%
OTHERS:							0.00%					-				
	-Concrete Arcon Ledges, [100mmthk] from 2F-6F	units	108.00	1,100.00	500.00	172,800.00	0.64%	100.00%	172,800.00	0.64%	0.00%	-	0.00%	100.00%	172,800.00	0.64%
	-Vertical Ledges including 5" CHB, Plastering (including plastering, skimcoat, painting)	sq.m	350.00	1,300.00	500.00	630,000.00	2.33%	85.00%	535,500.00	1.98%	0.00%	-	0.00%	85.00%	535,500.00	1.98%

ITEM DESCRIPTION		UNIT	QUANTITY	UNIT COST		TOTAL AMOUNT	% Weight of Accomp.	Previous			This Period			To-date		
				MATERIAL	LABOR + CONS			% Accomp.	Amount	% Weight of Accomp.	% Accomp.	Amount	% Weight of Accomp.	% Accomp.	Amount	%Weight of Accomp.
3.5	Concrete, Specially-Placed				Total of 3.5 >>	1,661,800.00	6.15%									
3.5.1	Job Mix, Manual Pouring to include fixing with Rebars, placing and stripping of Forms; all in accordance with Architectural plans and Structural specifications, Contractor to furnish Cement, Owner to furnish Rebars.				Sub-Total of 3.5.1 >>	1,661,800.00	6.15%									
3.5.1.1	-to Vertical CHB Stiffener, [3000PSI, 150mmthk x 400 Dmm] where applicable	lm	200.00	800.00	300.00	220,000.00	0.81%	100.00%	220,000.00	0.81%	0.00%	-	0.00%	100.00%	220,000.00	0.81%
3.5.1.2	-to Horizontal CHB Stiffener, [3000PSI, 150mmthk x 400 Dmm] where applicable	lm	200.00	800.00	300.00	220,000.00	0.81%	100.00%	220,000.00	0.81%	0.00%	-	0.00%	100.00%	220,000.00	0.81%
3.5.1.3	-to Lintel Beams over Openings, [3000PSI, 150mmthk x 400 Dmm] where applicable	lm	60.00	800.00	300.00	66,000.00	0.24%	100.00%	66,000.00	0.24%	0.00%	-	0.00%	100.00%	66,000.00	0.24%
3.5.1.4	-to Curbs, [3000PSI, 100THKmm]	lm	190.00	800.00	300.00	209,000.00	0.77%		-	0.00%	0.00%	-	0.00%		-	0.00%
3.5.1.5	-to Equipment Pads, [3000PSI, 150mmthk] (ground floor only)	m2	48.00	1,300.00	550.00	88,800.00	0.33%	100.00%	88,800.00	0.33%	0.00%	-	0.00%	100.00%	88,800.00	0.33%
3.5.1.6	-to Plant Box Walls and Slab, [3000PSI, 100mmthk]	m2	260.00	2,750.00	550.00	858,000.00	3.18%	100.00%	858,000.00	3.18%	0.00%	-	0.00%	100.00%	858,000.00	3.18%
							0.00%		15,494,450.00	57.39%		343,560.00	1.27%		15,838,010.00	58.66%
							0.00%									
	TOTAL AMOUNT VAT-INC:					27,000,000.00	100.00%		25,292,988.99	93.68%		469,810.00	1.74%		25,762,798.99	95.42%

Prepared by:

MARK RALPHAEL P. TIVE
MRK - QS/PM

Checked and Verified by:

RENZ KIRBY A. EPACTA
Project-In-Charge

Noted by:

ELBERT RYAN B. OCAMPO
Sr. Construction Manager