



MEGAWORLD CORPORATION

Taguig City 1634, Philippines

Subject
Project
Period Covered
Date Prepared

: Bill of Quantity (BOQ)
: Two Regis (Upper East Residence 2)
: July 30, 2024 to August 20, 2024
: August 30 , 2024

Contract No.
PO No.
Scope of Work

:
: 4100119223
: ADDITIONAL WORKS FOR EXTERIOR FAÇADE BALANCES INCLUDING CIP RECTIFICATION, DROPWALL VISOR, WAC LEDGES AND BALCONY SLAB & ZOCALLO FROM 7TH TO 14TH FLOOR

Contractor

: MRK CONSTRUCTION SERVICES

Construction End Date
Total PO Amount
Billing No.

: July 31, 2024
: Php 8,000,000.00
: 3

ITEM DESCRIPTION		UNIT	QUANTITY	TOTAL AMOUNT	% Weight of Accomp.	Previous			This Period			To-date		
						% Accomp.	Amount	% Weight of Accomp.	% Accomp.	Amount	% Weight of Accomp.	% Accomp.	Amount	%Weight of Accomp.
DIV 1	GENERAL REQUIREMENTS			295,000.00	3.69%		191,750.00	2.40%		14,750.00	0.18%		206,500.00	2.58%
1.1	SUPERVISION	MONTHS	3.50	175,000.00	2.19%	65.00%	113,750.00	1.42%	5.00%	8,750.00	0.11%	70.00%	122,500.00	1.53%
1.2	SAFETY & SAFETY REQUIREMENTS	LOT	1.00	120,000.00	1.50%	65.00%	78,000.00	0.98%	5.00%	6,000.00	0.08%	70.00%	84,000.00	1.05%
DIV 2	SCAFFOLDINGS			1,020,000.00	12.75%		663,000.00	8.29%		153,000.00	1.91%		816,000.00	10.20%
2.1	7TH FLOOR	L.M	142.00	213,000.00	2.66%	65.00%	138,450.00	1.73%	15.00%	31,950.00	0.40%	80.00%	170,400.00	2.13%
2.2	8TH FLOOR	L.M	149.00	223,500.00	2.79%	65.00%	145,275.00	1.82%	15.00%	33,525.00	0.42%	80.00%	178,800.00	2.24%
2.3	9TH FLOOR	L.M	134.00	201,000.00	2.51%	65.00%	130,650.00	1.63%	15.00%	30,150.00	0.38%	80.00%	160,800.00	2.01%
2.4	10TH FLOOR	L.M	105.00	157,500.00	1.97%	65.00%	102,375.00	1.28%	15.00%	23,625.00	0.30%	80.00%	126,000.00	1.58%
2.5	11TH FLOOR	L.M	78.00	117,000.00	1.46%	65.00%	76,050.00	0.95%	15.00%	17,550.00	0.22%	80.00%	93,600.00	1.17%
2.6	12TH FLOOR	L.M	72.00	108,000.00	1.35%	65.00%	70,200.00	0.88%	15.00%	16,200.00	0.20%	80.00%	86,400.00	1.08%
DIV 3	CHIPPING OF WALLS			510,000.00	6.38%		280,500.00	3.51%		91,800.00	1.15%		372,300.00	4.65%
3.1	7TH FLOOR	SQ.M	426.00	106,500.00	1.33%	55.00%	58,575.00	0.73%	18.00%	19,170.00	0.24%	73.00%	77,745.00	0.97%
3.2	8TH FLOOR	SQ.M	447.00	111,750.00	1.40%	55.00%	61,462.50	0.77%	18.00%	20,115.00	0.25%	73.00%	81,577.50	1.02%
3.3	9TH FLOOR	SQ.M	402.00	100,500.00	1.26%	55.00%	55,275.00	0.69%	18.00%	18,090.00	0.23%	73.00%	73,365.00	0.92%
3.4	10TH FLOOR	SQ.M	315.00	78,750.00	0.98%	55.00%	43,312.50	0.54%	18.00%	14,175.00	0.18%	73.00%	57,487.50	0.72%
3.5	11TH FLOOR	SQ.M	234.00	58,500.00	0.73%	55.00%	32,175.00	0.40%	18.00%	10,530.00	0.13%	73.00%	42,705.00	0.53%
3.6	12TH FLOOR	SQ.M	216.00	54,000.00	0.68%	55.00%	29,700.00	0.37%	18.00%	9,720.00	0.12%	73.00%	39,420.00	0.49%
DIV 4	PLASTERING OF WALLS			1,224,000.00	15.30%		673,200.00	8.42%		220,320.00	2.75%		893,520.00	11.17%
4.1	7TH FLOOR	SQ.M	426.00	255,600.00	3.20%	55.00%	140,580.00	1.76%	18.00%	46,008.00	0.58%	73.00%	186,588.00	2.33%
4.2	8TH FLOOR	SQ.M	447.00	268,200.00	3.35%	55.00%	147,510.00	1.84%	18.00%	48,276.00	0.60%	73.00%	195,786.00	2.45%
4.3	9TH FLOOR	SQ.M	402.00	241,200.00	3.02%	55.00%	132,660.00	1.66%	18.00%	43,416.00	0.54%	73.00%	176,076.00	2.20%
4.4	10TH FLOOR	SQ.M	315.00	189,000.00	2.36%	55.00%	103,950.00	1.30%	18.00%	34,020.00	0.43%	73.00%	137,970.00	1.72%
4.5	11TH FLOOR	SQ.M	234.00	140,400.00	1.76%	55.00%	77,220.00	0.97%	18.00%	25,272.00	0.32%	73.00%	102,492.00	1.28%
4.6	12TH FLOOR	SQ.M	216.00	129,600.00	1.62%	55.00%	71,280.00	0.89%	18.00%	23,328.00	0.29%	73.00%	94,608.00	1.18%
DIV 5	EXTERIOR DROPWALL VISOR 7TH -14TH FLOOR (exluding 7F-9F Kingsford Side)			3,673,250.00	45.92%		2,387,612.50	29.85%		367,325.00	4.59%		2,754,937.50	34.44%
5.1	FORMWORKS & SCAFFOLDINGS	SQ.M	650.00	975,000.00	12.19%	65.00%	633,750.00	7.92%	10.00%	97,500.00	1.22%	75.00%	731,250.00	9.14%
5.2	PROTECTION FOR WINDOW GLASS AND FLOOR TILES (BY OSCON & MLD)	LOT	1.00	100,000.00	1.25%	65.00%	65,000.00	0.81%	10.00%	10,000.00	0.13%	75.00%	75,000.00	0.94%
5.3	HAULING OF MATERIALS (REBARS & AGGREGATES)	SQ.M	1.00	100,000.00	1.25%	65.00%	65,000.00	0.81%	10.00%	10,000.00	0.13%	75.00%	75,000.00	0.94%
5.4	12MM REBARS	KGS	5,500.00	66,000.00	0.83%	65.00%	42,900.00	0.54%	10.00%	6,600.00	0.08%	75.00%	49,500.00	0.62%
5.5	ANGLE BAR SUPPORT	LENGTH	550.00	1,540,000.00	19.25%	65.00%	1,001,000.00	12.51%	10.00%	154,000.00	1.93%	75.00%	1,155,000.00	14.44%
5.6	CHEMICAL / EXPANSION BOLT	PCS	1,390.00	208,500.00	2.61%	65.00%	135,525.00	1.69%	10.00%	20,850.00	0.26%	75.00%	156,375.00	1.95%
5.7	CONCRETE POURING LIGHTEWEIGHT MATERIALS	CU.M	98.00	539,000.00	6.74%	65.00%	350,350.00	4.38%	10.00%	53,900.00	0.67%	75.00%	404,250.00	5.05%
5.8	HOUSEKEEPING PER UNIT	LOT	1.00	144,750.00	1.81%	65.00%	94,087.50	1.18%	10.00%	14,475.00	0.18%	75.00%	108,562.50	1.36%



MEGAWORLD CORPORATION

Taguig City 1634, Philippines

Subject
Project
Period Covered
Date Prepared

: Bill of Quantity (BOQ)
: Two Regis (Upper East Residence 2)
: July 30, 2024 to August 20, 2024
: August 30 , 2024

Contract No.
PO No.
Scope of Work

:
: 4100119223
: ADDITIONAL WORKS FOR EXTERIOR FAÇADE BALANCES INCLUDING CIP RECTIFICATION, DROPWALL VISOR, WAC LEDGES AND BALCONY SLAB & ZOCALLO FROM 7TH TO 14TH FLOOR

Contractor

: MRK CONSTRUCTION SERVICES

Construction End Date
Total PO Amount
Billing No.

: July 31, 2024
: Php 8,000,000.00
: 3

DIV	ITEM DESCRIPTION	UNIT	QUANTITY	TOTAL AMOUNT	% Weight of Accomp.	Previous			This Period			To-date		
						% Accomp.	Amount	% Weight of Accomp.	% Accomp.	Amount	% Weight of Accomp.	% Accomp.	Amount	%Weight of Accomp.
DIV 6	AIRCON LEDGES (7TH-10TH FLOOR)			102,000.00	1.28%		35,700.00	0.45%		30,600.00	0.38%		66,300.00	0.83%
6.1	AIRCON LEDGES	UNITS	60.00	102,000.00	1.28%	35.00%	35,700.00	0.45%	30.00%	30,600.00	0.38%	65.00%	66,300.00	0.83%
DIV 7	ADDITIONAL SLAB AT BALCONY & ZOCALO (7TH-14TH FLOOR)			1,175,750.00	14.70%		587,875.00	7.35%		235,150.00	2.94%		823,025.00	10.29%
7.1	FORMWORKS & SCAFFOLDINGS	L.M												
	Zocallo		210.00	315,000.00	3.94%	50.00%	157,500.00	0.02	20.00%	63,000.00	0.79%	70.00%	220,500.00	2.76%
	Short Slab		190.00	285,000.00	3.56%	50.00%	142,500.00	0.02	20.00%	57,000.00	0.71%	70.00%	199,500.00	2.49%
7.2	REINFORCEMENT	KGS						-			0.00%			0.00%
	Zocallo		2,887.50	34,650.00	0.43%	50.00%	17,325.00	0.00	20.00%	6,930.00	0.09%	70.00%	24,255.00	0.30%
	Short Slab		2,612.50	31,350.00	0.39%	50.00%	15,675.00	0.00	20.00%	6,270.00	0.08%	70.00%	21,945.00	0.27%
7.3	CONCRETING	CU.M						-			0.00%			0.00%
	Zocallo		15.75	86,625.00	1.08%	50.00%	43,312.50	0.01	20.00%	17,325.00	0.22%	70.00%	60,637.50	0.76%
	Short Slab		14.25	78,375.00	0.98%	50.00%	39,187.50	0.00	20.00%	15,675.00	0.20%	70.00%	54,862.50	0.69%
7.4	PROTECTION FOR WINDOW GLASS AND FLOOR TILES (BY OSCON & MLD)	LOT												
	Zocallo		1.00	52,500.00	0.66%	50.00%	26,250.00	0.00	20.00%	10,500.00	0.13%	70.00%	36,750.00	0.46%
	Short Slab		1.00	47,500.00	0.59%	50.00%	23,750.00	0.00	20.00%	9,500.00	0.12%	70.00%	33,250.00	0.42%
7.5	HAULING OF MATERIALS (PHENOLIC, REBARS & AGGREGATES)	LOT												
	Zocallo		1.00	52,500.00	0.66%	50.00%	26,250.00	0.00	20.00%	10,500.00	0.13%	70.00%	36,750.00	0.46%
	Short Slab		1.00	47,500.00	0.59%	50.00%	23,750.00	0.00	20.00%	9,500.00	0.12%	70.00%	33,250.00	0.42%
7.6	HOUSEKEEPING	LOT												
	Zocallo		1.00	75,993.75	0.95%	50.00%	37,996.88	0.00	20.00%	15,198.75	0.19%	70.00%	53,195.63	0.66%
	Short Slab		1.00	68,756.25	0.86%	50.00%	34,378.13	0.00	20.00%	13,751.25	0.17%	70.00%	48,129.38	0.60%
				8,000,000.00	100.00%		4,819,637.50	60.25%		1,112,945.00	13.91%		5,932,582.50	74.16%

Prepared by:

MARK RALPHAEL TIVE
MRK - QS/PM

Checked and Verified by:

RENZ KIRBY A. EPACTA
Project in Charge

Noted by:

ELBERT RYAN B. OCAMPO
Sr. Construction Manager